

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY IX Grant - Package No.AP01IXLB 07 – Adilabad District – Construction of Bridge at 3/8 km on Road from Bejjur to Somini, Bejjur mandal in Adilabad district” – According Post Facto Extension of Agreement Time up to 31.05.2017 without penalty – Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

vG.O.Rt.No. 240

Dated: 17-04-2018
Read the following:-

- 1) G.O.Ms.No.330, PR&RD (PROG-II) Dept, Dated 17-09-2010
- 2) G.O.Rt.No.272, PR&RD (PROG-II) Dept, Dated 2.4.2016
- 3) From the CE, PR, Hyd, Lr.No.AEE/DEEIII/EOAT/AP01 IX LB07/Adbd/2011, dt.10.11.2017.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference 3rd read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 31.5.2017 (426 days) without Penalty as the work is completed in respect of the “Construction of Bridge at 3/8 km on Road from Bejjur to Somini, Bejjur mandal in Adilabad district” sanctioned under PMGSYIX Grant as the delay is not attributable to the contractor and due to land dispute.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT(FAC)

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).

SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER